

Master Plan for Canal Dredge from 2017 through 2021

Canal #	Location	Length	Channel Width	Average Depth	Dredge Volume	Dredge Year	Status	Bulkhead Repairs*
54	Peach Tree	1,560	30	1.51	4,665	1	COMPLETE Scheduled for Nov. 15th 2018 - Apr. 1st 2019	
57	Sea Captain - Laurel	170	30	1.83	443	1		
2A	Jacqueline at Teal	330	135	2.15	2,655	1		
56	139th - Loop	1,300	30	1.40	2,400	2	COMPLETE Scheduled for Winter 2018-2019	
44 & 46	Jamestown Road	1,470	40	2.62	3,100	2		
26	67th to 71st	1,480	30	1.04	3,278	3	Scheduled for NOV 2020 - MAR 2021	
56A	139th at Twin Tree	30	560	0.40	1,534	3	COMPLETE Planned for Winter 2019-2020	
14, 15, 18	Penguin to Osprey	2,610	40	2.58	6,391	4	COMPLETE Scheduled for Winter 2020-2021	
	Total	8,950			24,466			<i>* by owner</i>

year 1 = 2017/18
year 2 = 2018/19
year 3 = 2019/20
year 4 = 2020/21

Please Note: Dredge schedule is subject to change based on permitting and funding